

ASO Study Customer Update Meeting


February 24, 2020

Westwood, MA

Agenda

- Eversource introductions
- Overall ASO study process update
- Post ISA projects update
- Level 0/1 results
- Level 3 update
- Feedback from ASO stakeholders
- Next steps
- Q&A

Update on Process & Key Dates



Post ISA Projects

- Varying statuses by individual project
- Level 0s

| Eastern MA – 5 | Western MA – 28 |
|--------------------------------|--|
| 1 – approved | 8 – approved |
| 1 – to be approved in Feb RC | 1 – approved in Jan RC, but has chosen to withdraw |
| 1 – to be approved in April RC | 5 – to be approved in Feb RC |
| 2 – waiting on customer data | 14 – to be approved in April RC |

Post ISA Projects

- Level 3s

| Eastern MA – 24 | Western MA – 1 |
|----------------------------------|----------------|
| 3 – on March RC agenda | 1 – withdrawn |
| 21* – anticipating May RC agenda | |

*4 projects at Wing Lane need correct models

Level 0/1 Next Steps

- Level 0/1 PPAs to ISO-NE
 - Notification emails to customers last week for project size verification (prior to PPA submittal)
 - Awaiting customer responses
 - Response timeframe may impact ISO deadline for next agenda
- Submittal of PPAs to the RC by March 3rd
- RC review and approval on March 17th
- Distribution study completion
- ISA issuance

Level 3 Studies Update

- Level 3 studies
 - Conduct thermal and voltage steady state, transient, short circuit, stability analysis
 - Technical data requested from projects and is required to start studies


- Technical data list provided via email on January 16th (also posted to ASO website)
 - To date, not many applicants have provided required data

- Applications deemed complete after 10/24/19 that will require a Level 3 analysis will be invited to join this ASO study as long as technical data and payment submitted by the deadline

Level 3 Studies - Technical Data Needed

- Conductor types and distance
 - Between Project and inverters/GSUs
 - Project's tie line to the point of interconnection (POI)
- Generator step-up (GSU) transformer size (MVA), impedance (%Z), and X/R ratio
- GSU transformer number of taps and per unit size of each (typical is +/-2 steps, each at 2.5% or, 0.95, 0.975, 1.0, 1.025, 1.05 per unit)
- Stamped project one line (must include inverters)
- Project inverter modeling information (>1MW and <5MW)
 - Eversource to use DER_A inverter stability models
 - Developers to provide parameters
- Project inverter modeling information (>=5MW)
 - Datasheet and manual
 - Reactive capability curve and/or data tables necessary to create the capability curve when the project output is a maximum (Pmax)
 - Stability model in PSS/E standard library format. **Note ISO-NE does not accept user developed models.**
- All projects' inverter modeling information
 - Protective voltage and frequency trip set points
 - Ride through capabilities need to meet ISO-NE SRD requirements.
 - PSCAD models for a potential frequency response study

Level 3 Data Validation & Approval Process



When data is submitted **earlier than the deadline**, customers will have more time to address any comments that come back during the Validation Review

Level 3 Studies – Milestone Dates

| Date | Milestone |
|---|--|
| This Week | email to customers with payment information and request to opt in or out |
| March 16 th | Customers opt in/out, provide payment and technical data due |
| March 16 th - March 23 rd | <p style="text-align: center;"><u>Cure Period</u></p> <p style="text-align: center;">timeframe to get project's modeling rectified and any missed requirements as part of good faith effort to meet deadlines</p> |
| March 23 rd COB | customer data models must be fully functioning, otherwise project will not be able to participate in this Level 3 ASO study and withdrawn |
| March 24 th - April 2020 | Eversource consolidates all Level 3 customer modeling data into study base case |
| May 2020 | Level 3 studies commence |

Feedback from ASO Stakeholders

- Communications to date
- Level 3 study cost
 - If deeper dive analysis required in any of the 5 geographic areas, additional payment may be requested for projects in only those areas

Next Steps

- Level 3 customers
 - Look for an email from ASOStudyInquiry@eversource.com requesting that you opt in or out of the study alongside payment information
 - To opt in, please respond in writing via email
 - No response will indicate an “opt out”
- Level 3s to submit payment and all technical data by March 16th

Customer Questions Received

- What will be the effect of changing inverter type on the transmission level study? We are considering changing inverters on some of our projects from a central to string inverter - we are not contemplating a change in A/C capacity, just inverter type / manufacturer. Since we submitted the interconnection application for these projects more than two years ago, the inverter availability / economics has changed significantly, necessitating the change.

OPEN Q&A